



FACILITIES UPDATE

AUGUST 2021

The Clinton Community School District is grateful for the community's approval of a \$32 million investment to repair, improve and reconfigure our facilities. We're committed to keeping our stakeholders up-to-date about the progress of these projects.

FACILITIES VISION:

- Safe and accessible
- Maximize building systems, space and central operations
- Sustainable
- Modern, flexible and adaptable
- Equitable for students, staff and community use
- Visually appealing
- Welcoming to current and future students, staff and residents

WHAT'S BEEN HAPPENING:

- Brick is complete on the TechEd addition and progressing nicely on the gym addition.
- All concrete floors have been poured.
- Structural steel is complete.
- Bid Package 1 for the core and shell came in \$130k under budget and we received good subcontractor coverage on the bids.
- EUA prepared new renderings for the middle school addition, as seen to the right.

WHAT'S NEXT:

- The existing competition gym floor will be ready for use after Labor Day weekend
- Structural steel and roof decking is being installed for the new TechEd addition
- Bid Package 2 budgeting is underway.
- Bid Package 2 is slated to release early December.
- EUA is focusing on the interior design for the Elementary School, including the new addition and areas of renovation within the existing building. This work will continue into the late fall for Bid Package 2.

ESTIMATED PROJECT TIMELINE:

REFERENDUM APPROVED
NOVEMBER 2020

DESIGN PROCESS BEGAN
DECEMBER 2020

CONSTRUCTION BEGINS
ON HIGH SCHOOL GYM
MAY 2021

CONSTRUCTION BEGINS
ON 4K-6 ADDITION
FALL 2021

RENOVATIONS UNDERWAY
FALL 2021 - SUMMER 2022

RIBBON CUTTING
CEREMONY
FALL 2022



[HTTPS://WWW.CLINTON.K12.WI.US/DISTRICT/CAMPUSWIDEFACILITIES2021.CFM](https://www.clinton.k12.wi.us/district/campuswidefacilities2021.cfm)

